## **ATTENTION INSTALLER:**

Follow this Standard Work Checklist

This standard work checklist is to be used by the installer in conjunction with, not instead of, the instructions contained in this installation manual

Customer: Lot/Address:  Model (circle one): LUX36 LUX42  Date Installed: Location of Fireplace Installer: Dealer/Distributor Pho		
<b>WARNING! Risk of Fire or Explosion!</b> Failure to install appliance according to fire or explosion.	these	e instructions can lead to a
Appliance Install Information  Verified clearances to combustibles requirements are maintained. (Pg. 11-12)  Verified that the chase is insulated and sealed. (Pg. 13)  Verified mantel and wall clearance requirements are maintained. (Pg. 44-45)  Verified hearth extension requirements are maintained. (Pg. 15)  Verified appliance is leveled and secured. (Pg. 30)  Verified required factory-supplied non-combustible board installed. (Pg. 31)  Venting/Chimney Section 7 (Pg. 32-36)  Verified venting configuration complies to vent diagrams.  Verified venting installed, locked and sealed/secured in place.  Verified venting meets clearance to combustible requirements.  Verified wall/ceiling firestops are installed (if applicable).  Verified attic insulation shield is installed (if applicable).  Verified Exterior wall/Roof flashing is installed and sealed.	YES	IF NO, WHY?
Verified termination cap is installed and sealed.  Electrical Section 8 (Pg. 37-39)  Verified unswitched power (110-120 VAC) provided to the appliance.  Verified wall switch wires are properly installed (if applicable).  Gas Section 9 (Pg. 40-41)  Verified appliance is using proper fuel type.  If converted, verified proper fuel conversion kit was used.  Verified that gas components (fittings, pressure taps, etc) are leak free and fireplace is		
operating under correct pressures.  Finishing Section 10 (Pg. 42-45)  Verified that finish material does not interfere with install/operation of decorative front.  Verified combustible materials are not installed in non-combustible areas.  Verified all clearances meet installation manual requirements.  Verified mantels/wall projections comply with installation manual requirements.		
Appliance Setup Section 11 (Pg. 46-50)  Verified all packaging and protective materials are removed (inside & outside of appliance).  Verified black glass panels are installed correctly.  Verified media installed correctly.  Verified fixed glass assembly installed and secured.  Verified that a required decorative door option is installed properly.  Verified remote control has been programmed and is fully functional.  Verified air shutters set properly for installation type and vent configuration.  Manual bag and all of its contents are removed from inside/under the appliance and given to party responsible for use and operation.  Hearth & Home Technologies recommends the following:  • Photographing the installation and copying this checklist for your file.		
• That this checklist remain visible at all times on the appliance until the installation is co  Comments: Further description of the issues, who is responsible (Installer/ Builder/ Other action needed  Comments Communicated to party responsible		

= Contains updated information.